Bruhath Bangalore Mahanagar Palike

Rajarajeshwari Nagar Zone.

WORK COMPLETION REPORT

1	Name of the work	Providing and fixing of LED Street Light in Ward No 16 in RR Nagar Division
2	Sanctioned Estimate No. & Date	EE/ELE/AS/01/17-18, Dtd:06/05/17
3	Head Of Account	P3110 14th Finance Commission Grant Works
4	Work Order No & Date	EE/ELE/RRN/WO/10/2017-18 Dtd: 10-11-2017
5	Name Of the Contractor	**A V Gurumurthy, Prop. Kiran Electricals**
6	Amount of Estimate Rs.	15.00 Lakhs
7	Amoun of Expenditure Rs.	1374044.00
	Excess Rs.	-
	Saving Rs.	125937.08
8	Date of Commencement of Work	10-11-2017
9	Date Of Completion of Work	09-02-2018
10	Measurement Book No & Page No:	2210/17-18 220975-220981
11	Name of the Subordinate incharge of Work.	Ramesh HV. AEE(Ele)
12	Name of Inspecting officer	Ramanjaneya S.C. EE(Ele)
13	Other details if Any	

This is to certifiy that the work of **Providing and fixing of LED Street Light in Ward No 16 in RR Nagar Division** Has been Executed and completed in all respect satisfactorily as per the sanctioned estimate and plan.

Junior .Engineer(Ele)
R.R Nagar , BBMP.

Asst .Exe.Engineer(Ele)
Bruhath Bangalore Mahanagara Palike
Rajarajeshwari Nagar Zone.

Executive Engineer(Ele)
.Bruhath Bangalore Mahanagara Palike
Rajarajeshwari Nagar Zone.